



Capital Works Update: August 28, 2017

105th Street – 11th to 12th Avenue, and 12th Avenue - 104th to 105th Street

Underground pipe work is complete. Roadway reconstruction is underway and will continue this week with concrete curb and sidewalk replacement. The project is expected to be completed by October 4th. Roadway reconstruction work is being performed by G&C Asphalt.

101st Street – 11th to 12th Avenue, and 12th Avenue – 100th Street to 102nd Street

Sidewalk construction along 101st street is underway and will continue this week. Sections of sidewalk on 101st street have been opened to pedestrian traffic while work continues. Crosswalk construction, paving, the installation of lights, signs, trees and other street fixtures will proceed in the coming weeks.

Underground pipe replacement work has been completed along 12th Avenue, and roadway construction is underway. Granular roadway structural courses and concrete construction will proceed along 12th avenue in the coming weeks. 12th Avenue between 100th and 102nd streets will remain closed to vehicles and pedestrians while sidewalk and roadway construction is underway. This project is expected to be complete October 6th. Roadway reconstruction work is being performed by G&C Asphalt.

The sidewalks are open from the south end of the street and businesses are open.

97th Street – 13th to 15th Avenue

Underground pipe replacement work is underway along the 1400 block. Road closures and Drinking Water Advisories are in effect. Roadway re-construction will follow completion of the underground work and will proceed for a further 4 weeks. The project is expected to be completed by September 29th. Underground pipe replacement work will be performed by Sanburn Construction, and Roadway work by G&C Asphalt.

99th Street – 12th to 13th Avenue

Underground pipe replacement work is scheduled to begin September 11th, lasting for approximately 3 weeks. Road closures and Drinking Water Advisories will be in effect. Roadway re-construction will follow completion of the underground work. The project is expected to be completed by October 20th. Underground pipe replacement work will be performed by Sanburn Construction, and Roadway work by G&C Asphalt.

Killdeer Park Development

Grading and concrete curb and sidewalk work is underway, and will continue for several weeks. Roadway work is being performed by G&C Asphalt.

18th Ave/Diefenbaker Drive/St Laurent Drive - 100th Street to Mckenzie King Crescent - Roadways

Roadway reconstruction work is complete along 18th Avenue from 100th Street to 107th Street, and along St. Laurent Drive from Mckenzie King Crescent to 110th Street. The Section of paving between 107th Street and 110th Street has been postponed to allow for



the installation of a new watermain. Watermain construction is planned to begin this week, with paving to follow in the coming weeks. Effected addresses will be notified of Drinking Water Advisories. The project is expected to be completed September 15th. Road closures will be in effect in the area. Underground pipe work is being performed by Sanburn Construction, and Roadway work will be performed by G&C Asphalt.

Henderson Drive/Amos Drive Lane - Buhler Ave to Territorial Drive

Back alley construction is expected to begin September 5th with September 15th completion. This work will be performed by G&C Asphalt.

Airport CAP Runway 12-30 Resurfacing Project

Work is expected to begin September 5th with September 22nd Completion. This work will be performed by G&C Asphalt.

For more information:

Robert Oberlander, Communication Coordinator
Tel: 306-445-1710 | roberlander@cityofnb.ca

Jim Puffalt, City Manager
Tel: 306-445-1727 | jpuffalt@cityofnb.ca