
Capital Works Projects Update

17th Avenue – 105th to 107th Street

Roadway reconstruction is underway, and will continue this week while structural granular courses are constructed and concrete repairs are made. Paving is planned to follow this work. The project is expected to be completed July 21, 2017.

105th Street – 11th to 12th Avenue, and 12th Avenue - 104th to 105th Street

Underground pipe work will begin Monday July 26 on 105th Street beginning at 11th Avenue and will proceed for approximately 4 weeks. Concrete repairs along 12th Avenue between 104th and 105th Street are expected to begin this week. Water service disruptions, drinking water advisories and road closures will be in effect in the area. Roadway reconstruction is scheduled for the following weeks along 105th Street. The start of underground pipe work on 105th Street was delayed because of testing and commissioning work being performed on the newly installed pipes along 12th Avenue.

101st Street – 11th to 12th Avenue, and 12th Avenue – 100th Street to 101st Street

Underground pipe replacement work will proceed northward as service connection pipes to buildings are replaced. 101st Street between 11th and 12th Avenue will be closed to vehicles, sidewalks will remain open except in areas that are required to be removed to allow for pipe replacements. Sidewalks are planned to be closed and removed along 101st Street in early July. Street reconstruction will follow for a further approximately 4 weeks. Access to businesses from 101st Street will be closed during this period. Water service disruptions and Drinking Water Advisories will be in effect at some locations. Addresses effected by water service disruptions and drinking water advisories will be notified of details as the work progresses.

Underground pipe replacement work is planned to begin on 12th Avenue between 100th Street and 102nd Street on July 24 and proceed for approximately 3 weeks, with roadway reconstruction work to follow.

This work will impede access to businesses in the area, however businesses will still be open and operational. Contact the business you plan to visit to identify the best alternative access.

At times accesses to businesses may be restricted, businesses will remain open. Access businesses in the area through alleyways.

97th Street – 13th to 15th Avenue

Underground pipe replacement work is scheduled to begin July 17, lasting for approximately 6 weeks. Road closures and Drinking Water Advisories will be in effect. Roadway re-construction will follow completion of the underground work and will proceed for a further 3 weeks. The start of underground construction has been delayed as the result of delays at 105th street. The project is expected to be completed by September 22.

99th Street – 12th to 13th Avenue

Underground pipe replacement work is scheduled to begin August 21, lasting for approximately 3 weeks. Road closures and Drinking Water Advisories will be in effect. Roadway re-construction will follow completion of the underground work. The project is expected to be completed by October 6th.

Killdeer Park Development

Roadways Construction is scheduled to begin June 26.

Civic Centre Parking Lot

Reconstruction of the North Parking Lot behind the Civic Centre is expected to be completed this week. The area will be closed until the project is complete.

Centennial Park Pathway Paving

Pathway paving work in Centennial Park is underway and will continue this week. The project is expected to be completed July 10th.

**18th Ave/Diefenbaker Drive/St Laurent Drive –
100th Street to Mckenzie King Crescent – Roadways**

Road work is expected to begin July 24. The project is expected to be completed August 25th. Road closures will be in effect in the area.

Henderson Drive/Amos Drive Lane - Buhler Ave to Territorial Drive

Back alley construction is expected to begin August 14 with September 8th completion.

Airport CAP Runway 12-30 Resurfacing Project

Work is expected to begin September 5th with September 22nd Completion.



More detailed schedule information will be provided as it becomes available. Updates on the progress of the projects are available at www.cityofnb.ca, or by following the City of North Battleford on Facebook or Twitter.

The City urges motorists to use caution when travelling through the work zones, and respect the safety of workers. The patience and understanding of the public, residents and businesses in effected areas is appreciated during these important rehabilitation projects.

For more information:

Robert Oberlander, Communication Coordinator
Tel: 306-445-1710 | roberlander@cityofnb.ca

Jennifer Niesink, Director of Planning and Development
Tel: 306-445-1718 | jniesink@cityofnb.ca

Jim Puffalt, City Manager
Tel: 306-445-1727 | jpuffalt@cityofnb.ca