



2017 Capital Works Weekly Update

17th Avenue – 105th to 107th Street

Roadway reconstruction is complete.

105th Street – 11th to 12th Avenue, and 12th Avenue – 104th to 105th Street

Underground pipe work is complete. Roadway reconstruction has begun, but has been delayed by recent rains. Work is expected to resume next week and proceed for approximately 3 weeks. Roadway reconstruction work is being performed by G&C Asphalt.

101st Street – 11th to 12th Avenue, and 12th Avenue – 100th Street to 102nd Street

Underground pipe replacement work has been completed along 101st Street. 101st street between 11th and 12th Avenue will remain closed to vehicles and pedestrians while sidewalk construction is underway. Some sections of sidewalk along 101st street will be opened in the coming weeks, when it is safe to do so. Access to businesses from 101st street will remain closed during this period. Roadway reconstruction work is being performed by G&C Asphalt.

Underground pipe replacement work is underway along 12th avenue between 100th and 102nd Streets. Drinking water advisories are in place at effected addresses. Sidewalks along 12th avenue will be removed next week, and roadway and streetlight and will begin. Watermain replacement along 12th Avenue will be performed by Unicon Pipeline.

This work will impede access to businesses in the area, however businesses will still be open and operational. Access businesses in the area through alleyways.

97th Street – 13th to 15th Avenue

Underground pipe replacement work is underway along the 1300 block of 97th Street, and is expected to begin on the 1400 block next week. Road closures and Drinking Water Advisories are in effect. Roadway re-construction will follow completion of the underground work and will proceed for a further 4 weeks. The project is expected to be completed by September 22. Underground pipe replacement work will be performed by Sanburn Construction, and Roadway work by G&C Asphalt.

99th Street – 12th to 13th Avenue

Underground pipe replacement work is scheduled to begin August 28, lasting for approximately 3 weeks. Road closures and Drinking Water Advisories will be in effect. Roadway re-construction will follow completion of the underground work. The project is expected to be completed by October 6th. Underground pipe



replacement work will be performed by Sanburn Construction, and Roadway work by G&C Asphalt.

Kildeer Park Development

Grading and concrete curb and sidewalk work is underway, and will continue for the several weeks. Roadway work is being performed by G&C Asphalt.

Civic Centre Parking Lot

Reconstruction of the North Parking Lot behind the Civic Centre is completed. The area has been opened to traffic. This work was performed by G&C Asphalt.

18th Ave/Diefenbaker Drive/St Laurent Drive – 100th Street to Mckenzie King Crescent – Roadways

Roadway reconstruction work has begun between 104th street and 107th Street. The project is expected to be completed August 25th. Road closures are in effect in the area. Roadway work will be performed by G&C Asphalt.

Henderson Drive/Amos Drive Lane – Buhler Ave to Territorial Drive

Back alley construction is expected to begin August 28 with September 8th completion. This work will be performed by G&C Asphalt.

Airport CAP Runway 12-30 Resurfacing Project

Work is expected to begin September 5th with September 22nd Completion. This work will be performed by G&C Asphalt.

For more information:

Robert Oberlander, Communication Coordinator
306-445-1710 | roberlander@cityofnb.ca

Bob Anthony, City Engineer
306-445-1742 | banthony@cityofnb.ca